

**GOVERNMENT OF TELANGANA**  
**ABSTRACT**

Panchayat Raj & Rural Development Department – PMGSY-XI – LWE-100-249 – Badradri Kothagudem District – Gundala Mandal – Package No.4 (consisting of 4 work) Est.Cost Rs.499.70 lakhs / Rs.599.68 lakhs - Extension of Agreement Time upto 31.03.2020 without imposing any penalty – Orders - Issued.

=====

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.I) DEPARTMENT

**G.O.Rt.No. 610**

**Dated: 26-11-2019**

**Read:-**

From the CE, PR, (PMGYS), Lr.No.AEE/DEE2/PMGYS-XI/Package No.4/KMM/2019,  
dated.14.08.2019.

&&&

**ORDER:**

In the circumstances reported by the Chief Engineer, Panchayat Raj, PMGSY, Hyderabad in the reference read above, Government after careful examination of the proposal, hereby accord Extension of Agreement Time up to 31.03.2020, total delay of (348) days in respect of the work "Package No.4 (consisting of 4 work) 1) TS03XI 129 – L035 – Allapalli to Mylaram, 2) TS03XI 126-L033- Markodu to Jinnelagudem 3) TS03XI 136-L043- R&B Road at Sayanapalli to Kommugudem, 4) TS03XI 61- L032 – R&B Road at Sayanapalli to Ghanapuram via Takkelagudem" without imposing any penalty, as the delay is not attributed to the contractor due to pending forest clearance.

2. The Chief Engineer, Panchayat Raj, PMGSY, Hyderabad shall take further necessary action in the matter accordingly.

**(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)**

**VIKAS RAJ**  
**PRINCIPAL SECRETARY TO GOVERNMENT**

**To**

The Chief Engineer, Panchayat Raj, PMGSY, Hyderabad.

**Copy to:**

The PS to Hon'ble M(PR,RD&MB).

SF/SC.

**//FORWARDED BY ORDER//**

**SECTION OFFICER**